

KPI Quotidien

Interval From 12.06.2026 00:00

To 13.06.2026 00:00

Period Daily values

				Q1	06.06	07.06	08.06	09.06	10.06	11.06	12.06	FULL YEAR
PLANT RESULTS LAGGING KPI				Target	SAMEDI	DIMANCHE	LUNDI	MARDI	MERCREDI	JEUDI	VENDREDI	BUDGET 2026
FOUR B	CO2	Débit Bois	T/h	2								2
	PERFORMANCE	Débit Four	T/j	950	802	847	874	880	864	875	850	920
		Nb Arrêt Four	#	0	0	0	0	0	0	0	0	
		NAI Four	%		100.0	100.0	100.0	100.0	100.0	100.0	100.0	
		%KM HLC Utilisation	%	80					64.68	42.91	36.48	80
	ENERGY	STEC	MJ/t	5300	6855	5648	5579	5516	5586	5519	5556	5300
FOUR C	CO2	TSR	%	34			100.00	66.56	92.05	36.25	58.63	35,7%
		Débit DSB	T/h	2				1.42	1.50	1.54	1.78	1,9
		GAI	%	95				62.50	100.00	83.47	93.26	95,0%
		Débit FAN	T/h	2				1.10	1.49	1.58	1.91	1,9
		GAI	%	80				57.63	100.00	88.98	100.00	80,0%
		Débit Bois Amont	T/h	1,3				1.18	1.20	1.10	1.22	1,6
		GAI	%	90				65.68	100.00	94.42	100.00	90,0%
		Débit G2000	T/h	1,3				0.34	0.05	1.36	1.40	1,3
		Débit STEPI	T/h	0,5								0,5
	PERFORMANCE	Débit Four	T/j	1530	0	0	0	402	42	1305	1474	1570 NORMAL 1470 HTS
		Nb Arrêt Four	#	0	0	0	0	0	1	0	0	
		NAI Four	%		0.0	0.0	0.0	32.8	3.2	99.6	100.0	
		%KM HLC Utilisation	%	60	0.00	0.00	0.00	15.83	26.68	27.96	26.82	80
	ENERGY	STEC	MJ/t	4074				7662	27061	4491	4202	4050

BK BLANC	CO2	%CALCAIRE (CEM II 52,5)	%	7.2	8.6	7.7	7.4	8.0	7.9		7.3	7,2%
	PERFORMANCE	Nombre d'arrêts BK15	nbre	1	1	2	0	1	0	1	6	0
	MONITORING	%DOUTEUX BK15	%	5	0.0	0.0	0.0	0.0		0.0	0.0	5%
BK GRIS	CO2	%AJOUTS à la cible du produit	%	29,9								29,9%
	PERFORMANCE	Nombre d'arrêts BK0	nbre	1	0	1	0	1	1	0	2	
		Nombre d'arrêts BK1	nbre	1	1	1	3	0	1	0	2	
	MONITORING	%DOUTEUX BK0	%	30	17.6	12.0	20.0	18.9	16.0		11.1	20
		%DOUTEUX au BK1	%	30	0.0	0.0	0.0	0.0	0.0		0.3	20
		%DOUTEUX Dilution	%	8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	8%